BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**Improvements to roads and Drains in KG Halli Gurunath Lay Out and Surrounding area in Ward No 12 Shettyhalli**
2	Sanctioned Estimate Amount	:	100.00 lakhs
3	Head of Account	:	P 2178
4	Administrative Approval	:	EE/DD/AS/12/2021-22, Date:25-06-2021
5	Jobe Code	:	**012-20-000037**
6	Technical Sanction	:	CE/DZ/TS/10/2021-22, Dated.05-07-2021
7	Approval to Tender	:	
	a) Employer		Commissioner Bruhat Bangalore Mahanagara Palike, NR Square, Bangalore
	d) Name of the Agency	:	**K B Constructions (B J Kumara)**
	e) Agreement No./Date/ Amount	:	BBMP/EE/DD/WO/68/2021-22. Dated 13-10-2021
	f) Tender Premium	:	+4.95%
8	Work Order No.	:	BBMP/EE/DD/WO/68/2021-22. Dated 13-10-2021
9	Date of Commencement	:	18-10-2021
10	Scheduled Date of Completion	:	12-02-2022
11	Time Extension if any	:	No
12	Actual Date of Completion	:	03-01-2022
13	Delay in Execution of Work	:	No
14	Amount as per Sanctioned Estimate	:	100.00 Lahks
	b) Amount as per Tender/Agreement	:	92,42,680.76 (+ 12% GST)
	c) Amount as per Modified / Work Slip	:	92,41,545.00 (+12%GST)
	d) Amount of EIRL	:	2,88,310.00
	e)Amount as per Actual Expenditure	:	92,41,545.00 (+12%GST)
	f) Excess over Sanctioned Estimate	:	0.00
	g) Savings over Tendered Amount	:	1,135.76
15	Name of the Officials in Charge of Work		
	a) Assistant/Junior Engineer		Mr. Krishnamurthy
	b) Asst. Executive Engineer		Mr. Janardhan
	c) Executive Engineer		Syed Athikur Rehaman Idrus.

The work is completed on 03-01-2022 with Defect liability period/Maintenance period from 06-01-2022 to 05-01-2023.

Certificate:-

a) *Certified that the above work has been completed within the stipulated time noted in entrustment order.*

b) *Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.*

Assistant Engineer
Ward No 12,
BBMP

Asst. Executive Engineer
Shettyhalli Sub Division
BBMP

Executive Engineer
Dasarahalli Division
BBMP